

**ANNUAL REPORT TO THE CITIZENS OF THE WEST VALLEY-MISSION  
COMMUNITY COLLEGE DISTRICT ON THE DISBURSEMENT OF FUNDS UNDER  
THE REQUIREMENTS OF MEASURE H AND MEASURE C**

**April 2012 – April 2013**

The Annual Report of the Citizens' Bond Oversight Committee (CBOC) is required by law in the language of Measure H, which was passed by the voters on November 2, 2004, and the language of Measure C, which was passed by the voters on June 5, 2012 by at least 55% of the votes cast.

On November 7, 2000, Proposition 39 (The Smaller Classes, Safer Schools & Financial Accountability Act) was approved by the voters, which allowed for a 55% majority vote for college districts to secure bonding for repair and upgrade of various campus structures and to support existing and new programs that are required of the District as part of its commitment to provide a college education at the community level.

Among the restrictions of Proposition 39, in addition to oversight by an appointed citizens' committee, is precluded prohibition against the use of bond monies for administrator salaries and expenses, among other things. The oversight committee must include representation from a bona fide taxpayers' association (1), a business organization (1), and a senior citizens' organization (1). Also included are representatives of the campus student body (2), a District/College Support Organization (2), and the Community-at-large (2). No District employees or vendors are allowed to serve on the CBOC. CBOC members' terms are two years, and they may re-apply for a second two-year term with approval of the Board of Trustees of the District. Two members will term out in April 2013. They are Bill Hult (Chair) – Senior Citizens' organization, and Bill Allman – WVMCCD Advancement Foundation. The committee has two additional members, Shirley Cantu (Community-at-large) and Betty Deal (Business Organization), who are each currently serving their second two-year term, which will expire in April 2014. Shane Patrick Connolly (Taxpayers' Organization) has completed his first term. His second two-year term will expire in April 2015. The committee also had one member resign during 2012, Mr. Len Duncan. In addition, Mr. Al Lipinski, whose term would have expired in April 2014, resigned effective March 13, 2013, and WVC student representative, Louis Morrone, resigned effective February 12, 2013. The District is currently attempting to fill all vacancies.

The CBOC is governed by the Brown Act of 1971 (The Open Meetings Act) and all meeting agendas are published and publicly placed at least 72 hours prior to any scheduled meeting where official business is to be transacted. The general public is invited to attend all meetings. There are no closed sessions of the CBOC.

**ANNUAL REPORT**

Concluding its eighth year, the CBOC continued with its program of oversight and review of Measure H expenditures. The compliance to Measure H priorities and procedures by the District Staff and the CBOC was validated by the recent audit performed by Vavrinek, Trine, Day & Company LLP, which was presented to the CBOC on March 13, 2013. The auditors conducted a Measure H Performance Audit to measure compliance with Proposition 39 and concluded that the District expended funds only for the specific projects approved by the voters. A separate

Financial Audit was conducted and concluded that the Financial Statements of the Measure H Fund accurately present its financial status.

At the time this report was prepared, there had been no expenditures of Measure C funds.

Through regular meetings and a variety of reports that the CBOC helped draft, the oversight process was timely and consistent. Quorums were met at all but one meeting during the April 2012-March 2013 period.

## **MEASURE H FUNDING, BOND RATING AND 2012-2013 REBASING**

### Sale of General Obligation Bonds

In November 2004, West Valley-Mission Community College District voters passed Measure H, a \$235 million bond measure. On May 18, 2006, the District issued the first series of bonds in the aggregate principal amount of \$100 million. The final series in the aggregate principal amount of \$135 million was issued in May 2009. The District maintained a consistent bond rating from Moody's—Aa2.

### Measure H – April 2012 through April 2013

- On July 19, 2012, the WVMCCD Board of Trustees approved the re-base of the Project Priority List. The re-base reflected project budget changes to the WV 19 – Science and Math Renovation project.
- The Board of Trustees awarded the contract for the West Valley Language Arts & Social Sciences Renovation project in the amount of \$12,850,276 on December 6, 2012.
- The Board of Trustees awarded the contract for the Mission College Main Building Replacement Phase I project in the amount of \$44,781,514 on December 6, 2012.

## **MEASURE C FUNDING**

In June 2012, Measure C, a \$350 million General Obligation bond measure, was approved by the voters. On August 21, 2012, the District issued the first series of bonds in the aggregate principal amount of \$100 million.

### Measure C – June 2012 through April 2013

On January 15, 2013, the Board of Trustees approved the Project Priority List and the architects for the following projects:

- MC Facilities Building Replacement
- MC Wellness & Human Performance Addition
- District Facilities Building Replacement

## **FINANCE SUB-COMMITTEE**

Shane Patrick Connolly was appointed chair of the Finance Sub-Committee. In addition to Mr. Connolly, Mr. Bill Hult and Ms. Shirley Cantu also serve. The Finance Sub-committee reviews the process that the CBOC and the Measure H and Measure C staff use to measure the performance level of reporting expenditures and to review the accuracy of the financial presentations. The Finance Sub-Committee uses established procedures as its guide to, as accurately as possible, review and report the CBOC's tracking and staff's methods of reporting bond expenditures.

The Finance Sub-Committee's report is an integral part of this Annual Report, along with a year-to-year fiscal summary of expenditures for 2012-2013, provided by the Measure H and Measure C staff.

The CBOC wishes to thank the Measure H and Measure C staff members for their commitment to being prompt and factual and for maintaining high standards of transparency. The CBOC is also grateful for the skilled administrative support provided by District staff during the past year.

### **Citizen's Bond Oversight Committee (CBOC) Finance Sub-Committee Findings**

The goal of the committee was to review the actions taken by the CBOC to assure that the expenditure of funds were consistent with the requirements of Measure H and Measure C and to prepare a statement to be included in the Annual Report of the CBOC for presentation to the Board of Trustees.

The Committee finds that appropriate procedures to approve and report any and all movements of monies from contingency, and between delineated projects, are in place. Reports to identify time frames and critical path points are produced and reviewed at all CBOC meetings.

Those reports that allow for CBOC oversight of bond money expenditures are listed as follows:

#### **A. MEASURE H AND CAPITAL OUTLAY PROGRAMS: PROJECT PROGRESS REPORT:**

Pre-Design Phase, Preliminary Design Phase, Working Drawings Phase, Bid and Award Phase, Construction Phase, and Construction Projects Completed.

#### **B. UPDATE ON MEASURE H EXPENSES BY PROJECT PHASE.**

West Valley Projects, Mission College Projects, Central Services Projects.

#### **C. UPDATE ON MEASURE H EXPENSES FOR ALL PROJECTS.**

#### **D. VENDOR CONTRACTS WITH EXPENDITURES PER PROJECT.**

#### **E. WEST VALLEY-MISSION COMMUNITY COLLEGE DISTRICT UPDATE WITH BASELINE**

The Finance Sub-Committee finds that the District's provision of information to the CBOC, appropriate staffing to update said reports, and prompt response to CBOC requests results in accurate information and allows the CBOC to provide positive oversight of the expenditure of public monies.

Respectfully Submitted:

Finance Sub-Committee

Shane Patrick Connolly, Chair

Shirley Cantu

Bill Hult

Attachment:

1. Annual CBOC Update on Measure H Bond Program; Expenditures through January 31, 2013 based on the June 21, 2011 Project Priority List for District Services and Mission College, and the June 19, 2012 Project Priority List for West Valley College

| Project Number | Description                                        | All Funds            | Capital Outlay | Bond Interest       | Land Corp/Other        | Measure H Funds |                     |               |         |
|----------------|----------------------------------------------------|----------------------|----------------|---------------------|------------------------|-----------------|---------------------|---------------|---------|
|                |                                                    | Total Project Budget | State Funds    | Bond Interest Funds | Land Corp/ Other Funds | Bond Funds      | Bond Funds Expended | Bond Balance  | % Spent |
|                | <b>Measure H Bond &amp; Capital Outlay Program</b> |                      |                |                     |                        |                 |                     |               |         |
| 1              | Total Construction Projects                        | \$ 301,080,287       | \$ 56,273,152  |                     | \$ 9,807,135           | \$ 235,000,000  | \$ 177,046,639      | \$ 57,953,361 | 75%     |
| 2              | Bond Interest                                      | \$ 6,900,000         |                | \$ 6,900,000        |                        |                 |                     |               |         |
| 3              | Construction Program Totals                        | \$ 307,980,287       | \$ 56,273,152  | \$ 6,900,000        | \$ 9,807,135           | \$ 235,000,000  | \$ 177,046,639      | \$ 57,953,361 |         |
| 4              | <b>West Valley College Projects</b>                | \$ 151,832,262       | \$ 47,188,615  | \$ 2,518,251        | \$ 5,125,397           | \$ 97,000,000   | \$ 79,332,646       | \$ 17,667,354 | 82%     |
| 5              | Program Management                                 | \$ 3,543,544         | \$ -           |                     |                        | \$ 3,543,544    | \$ 3,543,543        | \$ 0          | 100%    |
| 6              | Program Contingency                                | \$ -                 | \$ -           |                     |                        | \$ -            | \$ -                | \$ -          |         |
| 7              | Operation Expenses                                 | \$ 993,353           | \$ -           |                     |                        | \$ 993,353      | \$ 956,708          | \$ 36,645     | 96%     |
| 8              | Educational Master Facilities Plan                 | \$ 159,565           | \$ -           |                     |                        | \$ 159,565      | \$ 159,565          | \$ 0          | 100%    |
| 9              | Environmental Impact Report                        | \$ 146,536           | \$ -           |                     |                        | \$ 146,536      | \$ 146,536          | \$ (0)        | 100%    |
| 10             | Aquatic Center Project                             | \$ 7,745,253         | \$ -           |                     |                        | \$ 7,745,253    | \$ 7,666,826        | \$ 78,427     | 99%     |
| 11             | Campus Technology Center                           | \$ 21,643,540        | \$ 16,696,460  |                     |                        | \$ 4,947,080    | \$ 4,918,526        | \$ 28,554     | 99%     |
| 12             | Science and Math Replacement/Addition              | \$ 7,759,107         | \$ 5,628,806   |                     | \$ 63,935              | \$ 2,066,366    | \$ 2,062,832        | \$ 3,534      | 100%    |
| 13             | Science and Math Building Renovation               | \$ 20,193,701        | \$ 15,845,039  |                     |                        | \$ 4,348,662    | \$ 4,229,192        | \$ 119,470    | 97%     |
| 14             | ADA Barrier Removal Plan                           | \$ 2,175,412         | \$ -           |                     |                        | \$ 2,175,412    | \$ 1,419,177        | \$ 756,235    | 65%     |
| 15             | Utility Infrastructure Modernization               | \$ 6,563,874         | \$ -           |                     |                        | \$ 6,563,874    | \$ 6,508,026        | \$ 55,848     | 99%     |
| 16             | Surface Improvements                               | \$ 8,043,240         | \$ -           |                     |                        | \$ 8,043,240    | \$ 8,039,162        | \$ 4,078      | 100%    |
| 17             | Infrastructure Modernization - Projects            | \$ 173,304           | \$ -           |                     |                        | \$ 173,304      | \$ 170,359          | \$ 2,945      | 98%     |
| 18             | Interim Housing/Swing Space/Wet Labs               | \$ 6,240,872         | \$ -           |                     |                        | \$ 6,240,872    | \$ 6,194,955        | \$ 45,917     | 99%     |
| 19             | Campus Center Building Renovation Phase I          | \$ 14,482,869        | \$ -           |                     |                        | \$ 14,482,869   | \$ 13,934,792       | \$ 548,077    | 96%     |
| 20             | Language Arts and Social Science Recon             | \$ 18,794,006        | \$ -           |                     |                        | \$ 18,794,006   | \$ 15,512,859       | \$ 3,281,147  | 83%     |
| 21             | Classroom & Student Services Fac. Upgrd            | \$ 1,500,000         | \$ -           |                     |                        | \$ 1,500,000    | \$ 1,389,588        | \$ 110,412    | 93%     |
| 22             | Solar Photo Voltaic System Project                 | \$ 7,579,713         | \$ -           | \$ 2,518,251        | \$ 5,061,462           |                 |                     |               |         |
| 23             | Applied Arts and Science Remodel                   | \$ 24,094,374        | \$ 9,018,310   |                     |                        | \$ 15,076,064   | \$ 2,479,997        | \$ 12,596,067 | 16%     |
| 24             | Total West Valley College                          | \$ 151,832,262       | \$ 47,188,615  | \$ 2,518,251        | \$ 5,125,397           | \$ 97,000,000   | \$ 79,332,646       | \$ 17,667,354 | 82%     |
| 25             | West Valley Bond Funds Unallocated                 | \$ 0                 |                |                     |                        | \$ 0            |                     |               |         |

| Project Number                | Description                                    | All Funds                | Capital Outlay                 | Bond Interest       | Land Corp/Other        | Measure H Funds           |                            |                                  |                |
|-------------------------------|------------------------------------------------|--------------------------|--------------------------------|---------------------|------------------------|---------------------------|----------------------------|----------------------------------|----------------|
|                               |                                                | Total Project Budget     | State Funds                    | Bond Interest Funds | Land Corp/ Other Funds | Bond Funds                | Bond Funds Expended        | Bond Balance                     | % Spent        |
| 26                            | <b>Mission College Projects</b>                | \$ 108,923,025           | \$ 4,559,537                   | \$ 2,681,749        | \$ 4,681,739           | \$ 97,000,000             | \$ 57,094,620              | \$ 39,905,380                    | 59%            |
| 27                            | Program Management                             | \$ 3,543,543             | \$ -                           |                     |                        | \$ 3,543,543              | \$ 3,543,543               | \$ 0                             | 100%           |
| 28                            | Program Contingency                            | \$ 2,184,513             | \$ -                           |                     |                        | \$ 2,184,513              | \$ -                       | \$ 2,184,513                     | 0%             |
| 29                            | Operational Expenses                           | \$ 1,043,353             | \$ -                           |                     |                        | \$ 1,043,353              | \$ 1,004,864               | \$ 38,489                        | 96%            |
| 30                            | Main Building Third Floor Reconstruction       | \$ 5,453,516             | \$ 4,559,537                   |                     | \$ 243,201             | \$ 650,778                | \$ 650,778                 | \$ 0                             | 100%           |
| 31                            | Master Plan                                    | \$ 532,844               |                                |                     |                        | \$ 532,844                | \$ 532,844                 | \$ -                             | 100%           |
| 32                            | Initial Study for EIR                          | \$ 217,432               | \$ -                           |                     |                        | \$ 217,432                | \$ 203,560                 | \$ 13,872                        | 94%            |
| 33                            | Utility Survey (Infrastructure)                | \$ 176,055               | \$ -                           |                     |                        | \$ 176,055                | \$ 140,771                 | \$ 35,284                        | 80%            |
| 34                            | Hospitality Management Reconstruction          | \$ 8,818,835             | \$ -                           |                     |                        | \$ 8,818,835              | \$ 8,760,542               | \$ 58,293                        | 99%            |
| 35                            | Infra Upgrade-Elec/Data/Tele/Sewer/Water       | \$ 9,937,212             | \$ -                           |                     |                        | \$ 9,937,212              | \$ 9,679,943               | \$ 257,269                       | 97%            |
| 36                            | Main Building Replacement Phase 1: Building 1E | \$ 62,778,221            | \$ -                           |                     |                        | \$ 62,778,221             | \$ 26,666,822              | \$ 36,111,399                    | 42%            |
| 37                            | Childcare Replacement                          | \$ 3,720,344             | \$ -                           |                     |                        | \$ 3,720,344              | \$ 3,506,573               | \$ 213,771                       | 94%            |
| 38                            | Main Bldg Fire Alarm Upgrade                   | \$ 924,000               | \$ -                           |                     |                        | \$ 924,000                | \$ 94,774                  | \$ 829,226                       | 10%            |
| 39                            | Solar Photo Voltaic System Project             | \$ 7,120,287             | \$ -                           | \$ 2,681,749        | \$ 4,438,538           | \$ -                      | \$ -                       | \$ -                             |                |
| 40                            | Classroom and Student Services Upgrades        | \$ 2,472,870             | \$ -                           | \$ -                | \$ -                   | \$ 2,472,870              | \$ 2,309,607               | \$ 163,263                       | 93%            |
| 41                            | Total Mission College                          | \$ 108,923,025           | \$ 4,559,537                   | \$ 2,681,749        | \$ 4,681,739           | \$ 97,000,000             | \$ 57,094,620              | \$ 39,905,380                    | 59%            |
| 42                            | Mission Bond Funds Unallocated                 | \$ -                     |                                |                     |                        | \$ -                      |                            |                                  |                |
| 43                            | <b>Central Services Projects</b>               | \$ 47,225,000            | \$ 4,525,000                   | \$ 1,700,000        | \$ -                   | \$ 41,000,000             | \$ 40,619,374              | \$ 380,626                       | 99%            |
| 44                            | Program Management                             | \$ 1,497,785             | \$ -                           | \$ -                | \$ -                   | \$ 1,497,785              | \$ 1,497,785               | \$ (0)                           | 100%           |
| 45                            | Debt Service Restructuring (*)                 | \$ 16,449,757            | \$ -                           | \$ -                | \$ -                   | \$ 16,449,757             | \$ 16,449,757              | \$ -                             | 100%           |
| 46                            | Program Contingency                            | \$ -                     | \$ -                           | \$ -                | \$ -                   | \$ -                      | \$ -                       | \$ -                             | 0%             |
| 47                            | Operational Expenses                           | \$ 243,318               | \$ -                           | \$ -                | \$ -                   | \$ 243,318                | \$ 234,342                 | \$ 8,976                         | 96%            |
| 48                            | Information Systems Building                   | \$ 9,515,224             | \$ -                           | \$ -                | \$ -                   | \$ 9,515,224              | \$ 9,515,223               | \$ 1                             | 100%           |
| 49                            | IS Interim Housing                             | \$ 1,329,839             | \$ -                           | \$ -                | \$ -                   | \$ 1,329,839              | \$ 1,329,837               | \$ 2                             | 100%           |
| 50                            | Server Replacement                             | \$ 1,441,152             | \$ -                           | \$ -                | \$ -                   | \$ 1,441,152              | \$ 1,440,340               | \$ 812                           | 100%           |
| 51                            | Data Network                                   | \$ 7,116,828             | \$ -                           | \$ -                | \$ -                   | \$ 7,116,828              | \$ 7,080,893               | \$ 35,935                        | 99%            |
| 52                            | Master Plan - Central Services                 | \$ 197,851               | \$ -                           | \$ -                | \$ -                   | \$ 197,851                | \$ 127,711                 | \$ 70,140                        | 65%            |
| 53                            | Fire Alarm System Replacement                  | \$ 5,210,048             | \$ 4,525,000                   | \$ -                | \$ -                   | \$ 685,048                | \$ 428,655                 | \$ 256,393                       | 63%            |
| 54                            | Information Systems Support Facility           | \$ 3,698,498             | \$ -                           | \$ 1,700,000        | \$ -                   | \$ 1,998,498              | \$ 1,992,840               | \$ 5,658                         | 100%           |
| 55                            | Police Building Renovation                     | \$ 524,700               | \$ -                           | \$ -                | \$ -                   | \$ 524,700                | \$ 521,991                 | \$ 2,709                         | 99%            |
| 56                            | Total Central Services                         | \$ 47,225,000            | \$ 4,525,000                   | \$ 1,700,000        | \$ -                   | \$ 41,000,000             | \$ 40,619,374              | \$ 380,626                       | 99%            |
| 57                            | Central Services Bond Funds Unallocated        | \$ (0)                   |                                |                     |                        | \$ (0)                    |                            |                                  |                |
| <b>Measure H Bond Summary</b> |                                                | <b>Total Bond Amount</b> | <b>Bond Funds Sold to Date</b> |                     |                        | <b>Bond funds Revenue</b> | <b>Bond funds Expended</b> | <b>Bond Fund Revenue Balance</b> | <b>% Spent</b> |
| 58                            | Series A Bond funds issued in May 2006         | \$ 234,999,692           | \$ 100,000,000                 |                     |                        | \$ 234,999,692            | \$ 177,046,639             | \$ 57,953,053                    | 75%            |
| 59                            | Series B Bond funds issued in June 2009        |                          | \$ 14,184,692                  |                     |                        |                           |                            |                                  |                |
| 60                            | Series C Bond funds issued in June 2009        |                          | \$ 120,815,000                 |                     |                        |                           |                            |                                  |                |