

**ANNUAL REPORT TO THE CITIZENS OF THE WEST VALLEY-MISSION
COMMUNITY COLLEGE DISTRICT ON THE DISBURSEMENT OF FUNDS UNDER
THE REQUIREMENTS OF MEASURE C and MEASURE W**

January – December 2021

The Annual Report of the Citizens' Bond Oversight Committee (CBOC) is required by law in the language of Measure C, which was passed by the voters on June 5, 2012, and by Measure W, which was passed by voters on November 6, 2018, both by at least 55% of the votes cast.

On November 7, 2000, Proposition 39 (The Smaller Classes, Safer Schools & Financial Accountability Act) was approved by the voters, which allowed for a 55% majority vote for college districts to secure bonding for repair and upgrade of various campus structures and to support existing and new programs that are required of the District as part of its commitment to provide a college education at the community level.

Among the restrictions of Proposition 39, in addition to oversight by an appointed citizens' committee, is precluded prohibition against the use of bond monies for administrator salaries and expenses, among other things. The oversight committee must include representation from a bona fide taxpayers' association (1), a business organization (1), and a senior citizens' organization (1). Also included are representatives of the campus student body (1), a District/College Support Organization (1), and the Community-at-large (2). No District employee or vendor is allowed to serve on the CBOC. CBOC members' terms are two years, and they may re-apply for a second two-year term with approval of the Board of Trustees of the District.

Committee Members

With the passage of Measure W, the Measure C committee by-laws were amended and restated to include oversight of Measure W. The 2019 amended and restated by-laws were approved by the Board of Trustees at its February 5, 2019, meeting. As a result of the amended by-laws, members who had previously served on the Measure C Committee shall be permitted to serve on the expanded Committee and, if appointed by the Board, are entitled to serve new three (3) consecutive two (2) year terms from the date of their appointment. All but one existing committee member agreed to serve under the new by-laws and are entitled to serve three consecutive two-year terms. The re-appointment of existing members to the expanded Measure C & Measure W CBOC was approved by the Board at its April 2, 2019, meeting (Item 7.6).

The following members have served their initial two-year term and will now serve their second term, effective April 2021 – April 2023:

Shirley Cantu (Taxpayer Organization)
Michael Foulkes (District/College Support Organization)
Brigit Espinosa (Community-at-large)

The following members served an initial one-year term, and will now serve their second term effective April 2020 – April 2022:

Paul Cavagnolo (Community-at-large)
Karen DiLullo (Business Organization)

The terms of the five above existing members were staggered to ensure continuation of experienced committee members.

In April 2019, the Governing Board appointed one new member to the committee, Bill Hult (Senior Organization), who completed his initial term in April 2021 and was reappointed for a second term through April 2023.

In November 2020, the Governing Board appointed one new member to the committee, Travis Ginn (Student Organization), whose initial term will be November 2020 – April 2022.

The CBOC is governed by the Brown Act of 1971 (The Open Meetings Act) and all meeting agendas are published and publicly placed at least 72 hours prior to any scheduled meeting where official business is to be transacted. The general public is invited to attend all meetings. There are no closed sessions of the CBOC.

ANNUAL REPORT

Concluding its seventeenth year, the CBOC continued with its program of oversight and review of Measure C & Measure W expenditures. The compliance to Measure C & W priorities and procedures by the District Staff and the CBOC were validated by the recent audit performed by Cossolias, Wilson, Dominguez, and Leavitt, CPA's, which was presented to the CBOC on December 8, 2021. The auditors conducted Measure C & W Performance Audits to measure compliance with Proposition 39 and concluded that the District expended funds only for the specific projects approved by the voters. A separate Financial Audit was conducted and concluded that the Financial Statements of Measure C & W Funds accurately present its financial status.

Through regular meetings and a variety of reports that the CBOC helped draft, the oversight process was timely and consistent.

MEASURE C FUNDING

Sale of General Obligation Bonds

In June 2012, Measure C, a \$350 million General Obligation bond measure, was approved by the voters. On August 21, 2012, the District issued the first series of bonds in the aggregate principal amount of \$100 million. The bond rating from Moody's was Aa2. In February 2015, the second series of bonds were issued in an aggregate principle of \$150 million. The bond rating from Moody's and Standard & Poor's was AAA. Given the higher bond rating, the District refunded at a lower interest rate about \$28 million in bonds that had been issued previously as part of Measure H. This provided a savings of \$6.6 million to the taxpayers. The third issuance in the amount of \$100 million, was sold in September 2017. It is anticipated that all Measure C funds will be expended by June 30, 2023.

Measure C – January 2021 through December 2022

Construction continues at both colleges. Three large projects are active under Measure C for this reporting period.

A summary of the projects by project phase are as follows:

Planning Phase

- None

Preliminary Design Phase

- None

Working Drawings and DSA Approval Phase

- WVC – Learning Resource Center Renovation
This project is funded by State Capital Outlay, Measure C, and Measure W local bond funds. The working drawings are complete and are in the Division of the State Architect (DSA) for review and approval. DSA approval is estimated in March 2022.

Bidding Phase

- None

Construction Phase

- MC – MT Replacement Building (MTR)
Gonsalves & Stronck Construction Co., Inc. was the lowest responsive bid and awarded the contract. The project is currently under construction and is estimated to be completed in September 2022.
- WVC – Fine Arts Replacement Building
Twelve multi-prime construction contracts were awarded by the Board on December 8, 2020. The project is currently under construction and is estimated to be completed in September 2022.

Completed Projects

- WVC – Planetarium Building
- WVC – Swing Space for the Learning Resource Center Renovation project.
- MC – Interdisciplinary Plaza Project
- WVC – Athletic Turf Restoration - Softball Complex Upgrades

MEASURE W FUNDING

Sale of General Obligation Bonds

In November 2018, Measure W, a \$698 million General Obligation bond measure, was approved by the voters. The District issued the first series of bonds in April 2019 in the aggregate principal amount of \$150 million. It is anticipated that the second series of bonds will be sold in July 2022 in the aggregate principal amount of \$150 million.

Measure W – January 2021 through December 2021

Planning Phase

- WVC – The Educational and Facilities Master Plan is underway with the hiring of the Collaborative Brain Trust during spring of 2020. The Facilities Master Planning will commence upon completion of the Educational Plan in 2022.

Preliminary Design Phase

- WVC - Fine Arts and Music Replacement Building
DLR Architects was selected as the architect for the project. The preliminary design is in progress with estimated completion in February 2022.
- WVC – Theater Renovation and Expansion Project
DLR Architects was selected as the architect for the project. The preliminary design is in progress with estimated completion in February 2022.

Working Drawings and DSA Approval Phase

- MC – Performing Arts Center
This project is funded by State Capital Outlay funds and Measure W. LPA Inc. was selected as the architect for the project. The working drawings are in progress with estimated completion in March 2022.
- DS MC – Alternative Energy - Solar Panels – Parking Lots B and E
SunPower was selected as the solar provider by the District for this project. The working drawings are complete and are in the Division of the State Architect (DSA) for review and approval. DSA approval is estimated in March 2022.
- DS WVC – Vasona Creek Improvements
This project is funded by grants and Measure W. The working drawings are complete and are in the Division of the State Architect (DSA) for review and approval. DSA approval is estimated in March 2022.
- WVC – Learning Resource Center Renovation

This project is funded by State Capital Outlay, Measure C, and Measure W local bond funds. The working drawings are complete and are in the Division of the State Architect (DSA) for review and approval. DSA approval is estimated in March 2022.

Bidding Phase

- MC – Plaza Completion Project
WRNS Studios was selected as the architect for this project. This project ties in the new Interdisciplinary Plaza and the new MTR projects to complete the fire lane access road in the Campus. The project is currently out to bid with bids due in February 2022.

Construction Phase

- MC – Child Development Center Renovation
Construction started in December 2021 and is estimated to be complete by September 2022.
- WVC – Outdoor Physical Education Facilities Upgrades – Baseball complex
DLR Architects was selected for this project. The project is under construction through a multi-prime delivery method and is estimated to be complete by December 2022.
- DS – Utility and Electrical Upgrades at West Valley College – IS Generator replacement, electrical and HVAC modifications. This project is under construction and is estimated to be complete by August 2022.
- DS – Utility and Electrical Upgrades at West Valley College – Switch 2.1 12KV loop upgrade. This project is under construction and is estimated to be complete by June 2022.
- MC Campus Wide Landscaping Restoration and Gateway Addition - IP Monument Sign
This project is under construction and is estimated to be complete by March 2022.
- DS WVC – Alternative Energy Projects Solar Panels
SunPower was selected as the solar provider by the District for this project which includes Parking Lots 1, 2, and 7. Construction started in May 2020 in Lot 7, June 2020 in Lot 1, and November 2020 in Lot 2. Estimated completion for all lots is June 2022.

Completed Projects

- DS- Information Systems Server Upgrades at West Valley College – Main Point of Connection (MPOE)
- MC – Baseball Field Turf Replacement (BTR)
- DS MC – Storm Water Master Plan & Implementation
- MC – Outdoor PE Facilities Upgrade - Master Plan
- WVC – Swing Space for Building Projects – LRC Renovation Project
- DS MC – Alternative Energy Projects - Electrical Vehicle Charging Stations
- DS WVC – Alternative Energy Projects - Electrical Vehicle Charging Stations

- WVC – Modular Classroom Removal and Site Restoration
- DS WVC – ADA Barrier Removal – ADA Parking for Theater and LRC at WVC

FINANCIALS

The CBOC reviewed the process that it and the bond staff use to measure the performance level of reporting expenditures and to review the accuracy of the financial presentations. The CBOC uses established procedures as its guide to review and report the staff's methods of reporting bond expenditures.

FINDINGS

The goal of the CBOC was to review its actions to assure that the expenditure of funds were consistent with the requirements of Measures C & W and to prepare a statement to be included in the Annual Report of the CBOC for presentation to the Board of Trustees.

The CBOC finds that appropriate procedures to approve and report any and all movements of monies from contingency, and between delineated projects, are in place. Reports to identify time frames and critical path points are produced and reviewed at all CBOC meetings.

Those reports that allow for CBOC oversight of bond money expenditures are listed as follows:

- A. MEASURE C, MEASURE W AND CAPITAL OUTLAY PROGRAM PROJECT PROGRESS REPORTS:
Pre-Design Phase, Preliminary Design Phase, Working Drawings Phase, Bid and Award Phase, Construction Phase, and Construction Projects Completed.
- B. UPDATE ON MEASURE C AND MEASURE W EXPENSES BY PROJECT PHASE.
West Valley Projects, Mission College Projects, Central Services Projects.
- C. UPDATE ON MEASURE C AND MEASURE W EXPENSES FOR ALL PROJECTS.
- D. MEASURE C AND MEASURE W VENDOR CONTRACTS WITH EXPENDITURES PER PROJECT.
- E. MEASURE C AND MEASURE W PROGRAM MASTER SCHEDULE

The CBOC finds that the District's provision of information to the committee, appropriate staffing to update said reports, and prompt response to CBOC requests results in accurate information and allows the CBOC to provide positive oversight of the expenditure of public monies. The CBOC meets quarterly, as per the by-laws, due to the established, consistent, and thorough reporting regimen.

The CBOC thanks the Measure C & W staff members for their commitment to being prompt and factual, and for maintaining high standards of transparency. The CBOC is also grateful for the skilled administrative support provided by District staff during the past year.

The Chair would like to make particular note of the District successfully recruiting a student committee member. In addition, the community volunteers are to be acknowledged and thanked for their service in reaching and achieving quorum at all of our meetings

Respectfully Submitted:

Shirley Cantu, Chair

Attachments:

1. Annual CBOC Update on Measure C Bond Program; Expenditures through December 31, 2021, based on the July 7, 2020, Measure C Project Priority List
2. Annual CBOC Update on Measure W Bond Program; Expenditures through December 31, 2021, based on the December 7, 2021, Measure W Project Priority List.

Project Number	Description	All Funds	Capital Funds	Measure C Funds			
		Total Project Budget	State/Others	Bond Funds	Bond Funds Expended	Bond Balance	% Spent
	Measure C Bond & Capital Funds						
1	Total Construction Projects	\$ 430,408,738	\$ 80,408,738	\$ 350,000,000	\$ 309,543,349	\$ 40,456,651	88%
2	West Valley College Projects	\$ 221,987,296	\$ 63,932,296	\$ 158,055,000	\$ 132,024,722	\$ 26,030,278	84%
3	Program Contingency	\$ 33,528	\$ -	\$ 33,528	\$ -	\$ 33,528	0%
4	Operation Expenses	\$ 765,412	\$ -	\$ 765,412	\$ 765,412	\$ -	100%
5	Swing Space for Building Projects	\$ 2,634,910	\$ -	\$ 2,634,910	\$ 2,634,910	\$ -	100%
6	Applied Arts and Science Renovation	\$ 30,522,134	\$ 15,336,143	\$ 15,185,991	\$ 15,185,991	\$ -	100%
7	Student Services Center	\$ 39,420,372	\$ -	\$ 39,420,372	\$ 39,420,372	\$ -	100%
8	Business Division & Admin Justice Renovation	\$ 21,797,705	\$ -	\$ 21,797,705	\$ 21,797,705	\$ -	100%
9	Planetarium - New Building	\$ 10,043,172	\$ 2,818,153	\$ 7,225,019	\$ 7,179,912	\$ 45,107	99%
10	Fine Arts Replacement Building	\$ 28,198,450	\$ 9,899,000	\$ 18,299,450	\$ 11,512,143	\$ 6,787,307	63%
11	Hum-Fine Arts Bldg Renovation	\$ 454,223	\$ -	\$ 454,223	\$ 454,223	\$ -	100%
12	Learning Resource Center Reconstruction	\$ 55,389,092	\$ 34,984,000	\$ 20,405,092	\$ 2,714,845	\$ 17,690,247	13%
13	PE Department Building Renovation - Phase 1	\$ 845,617	\$ -	\$ 845,617	\$ 845,617	\$ -	100%
14	Technology System Refresh Projects	\$ 1,347,265	\$ -	\$ 1,347,265	\$ 1,347,265	\$ -	100%
15	Vasona Creek Restoration and Green Belt Improvements	\$ 2,395,000	\$ 895,000	\$ 1,500,000	\$ 1,500,000	\$ -	100%
16	Parking Lot & Campus Walkway Resurface/Replacement	\$ 1,882,416	\$ -	\$ 1,882,416	\$ 1,882,416	\$ -	100%
17	Athletic Field Turf Restoration - Phase 1	\$ 26,258,000	\$ -	\$ 26,258,000	\$ 24,783,912	\$ 1,474,088	94%
18	Total West Valley College	\$ 221,987,296	\$ 63,932,296	\$ 158,055,000	\$ 132,024,722	\$ 26,030,278	84%
19	West Valley Bond Funds Unallocated	\$ -		\$ -			

Project Number	Description	All Funds	Capital Funds	Measure C Funds			
		Total Project Budget	State/Others	Bond Funds	Bond Funds Expended	Bond Balance	% Spent
20	Mission College Projects	\$ 171,801,000	\$ 14,101,000	\$ 157,700,000	\$ 143,664,902	\$ 14,035,098	91%
21	Program Contingency	\$ -	\$ -	\$ -	\$ -	\$ -	0%
22	Operational Expenses	\$ 765,412	\$ -	\$ 765,412	\$ 765,412	\$ -	100%
23	Wellness and Human Performance Addition	\$ 10,477,142	\$ -	\$ 10,477,142	\$ 10,477,142	\$ -	100%
24	Mission College Main Building Replacement Phase II	\$ 87,260,634	\$ -	\$ 87,260,634	\$ 87,260,634	\$ -	100%
25	Main Building Demo and Plaza Landscape	\$ 30,122,526	\$ -	\$ 30,122,526	\$ 29,964,652	\$ 157,874	99%
26	MT Replacement Building	\$ 41,660,168	\$ 14,101,000	\$ 27,559,168	\$ 13,681,945	\$ 13,877,223	50%
27	Performing Arts Building	\$ -	\$ -	\$ -	\$ -	\$ -	0%
28	Technology System Refresh Projects	\$ 1,515,118	\$ -	\$ 1,515,118	\$ 1,515,118	\$ -	100%
29	Total Mission College	\$ 171,801,000	\$ 14,101,000	\$ 157,700,000	\$ 143,664,902	\$ 14,035,098	91%
30	Mission Bond Funds Unallocated	\$ -		\$ -			
31	District Services Projects	\$ 36,620,442	\$ 2,375,442	\$ 34,245,000	\$ 33,853,725	\$ 391,275	99%
32	Program Contingency	\$ 356,511	\$ -	\$ 356,511	\$ -	\$ 356,511	0%
33	Operational Expenses	\$ 326,624	\$ -	\$ 326,624	\$ 291,858	\$ 34,765	89%
34	District Facilities Building Replacement	\$ 21,983,230	\$ -	\$ 21,983,230	\$ 21,983,230	\$ -	100%
35	Datatel Infrastructure Project	\$ 3,108,814	\$ -	\$ 3,108,814	\$ 3,108,814	\$ -	100%
36	Underground MPOE Replacement Structure	\$ 2,610,207	\$ -	\$ 2,610,207	\$ 2,610,207	\$ -	100%
37	HVAC and Lighting Energy Retrofit Projects	\$ 5,415,122	\$ 2,375,442	\$ 3,039,680	\$ 3,039,680	\$ -	100%
38	Security, Safety and Monitoring	\$ 2,038,691	\$ -	\$ 2,038,691	\$ 2,038,691	\$ -	100%
39	Energy Management System Replacement	\$ 781,244	\$ -	\$ 781,244	\$ 781,244	\$ -	100%
40	Total District Services	\$ 36,620,442	\$ 2,375,442	\$ 34,245,000	\$ 33,853,725	\$ 391,275	99%
41	District Services Bond Funds Unallocated	\$ -		\$ -			
Measure C Bond Summary			Bond Funds Sold to Date	Bond Funds Revenue	Bond Funds Expended	Bond Funds Revenue Balance	% Spent
42	Series A Bond funds issued in August 2012		\$ 100,000,000	\$ 350,000,000	\$ 309,543,349	\$ 40,456,651	88%
43	Series B Bond funds issued in February 2015		\$ 150,000,000				
44	Series C Bond funds issued in October 2017		\$ 100,000,000				

Project Number	Description	All Funds	Capital Funds	Measure W Funds			
		Total Project Budget	State/Others	Bond Funds	Bond Funds Expended	Bond Balance	% Spent
	Measure W Bond & Capital Funds						
1	Total Construction Projects	\$ 819,547,710	\$ 121,547,710	\$ 698,000,000	\$ 46,758,070	\$ 651,241,930	7%
2	Mission College Projects	\$ 318,880,168	\$ 52,380,168	\$ 266,500,000	\$ 9,981,800	\$ 256,518,200	4%
3	Program Contingency	\$ 21,913,000	\$ -	\$ 21,913,000	\$ 255,000	\$ 21,658,000	1%
4	MT Replacement Building	\$ 41,660,168	\$ 38,373,168	\$ 3,287,000	\$ 1,361,880	\$ 1,925,120	41%
5	CDC Building Renovation	\$ 10,043,200	\$ -	\$ 10,043,200	\$ 924,222	\$ 9,118,978	9%
6	Performing Arts Center - New Construction	\$ 60,022,200	\$ 14,007,000	\$ 46,015,200	\$ 1,533,607	\$ 44,481,593	3%
7	Library Renovation	\$ 18,523,800	\$ -	\$ 18,523,800	\$ 345,659	\$ 18,178,141	2%
8	STEM Center - New Construction	\$ 72,244,800	\$ -	\$ 72,244,800	\$ -	\$ 72,244,800	0%
9	Student Campus Center Renovation	\$ 19,229,400	\$ -	\$ 19,229,400	\$ 70,500	\$ 19,158,900	0%
10	Science Building Renovation - Repurpose	\$ 19,837,800	\$ -	\$ 19,837,800	\$ -	\$ 19,837,800	0%
11	TAV Building Renovation	\$ 3,902,400	\$ -	\$ 3,902,400	\$ -	\$ 3,902,400	0%
12	Outdoor Physical Educational Facilities Upgrades	\$ 19,758,600	\$ -	\$ 19,758,600	\$ 4,773,180	\$ 14,985,420	24%
13	Swing Space for Renovation Projects	\$ 4,321,800	\$ -	\$ 4,321,800	\$ 307,813	\$ 4,013,987	7%
14	Campus Wide Landscaping Restoration and Gateway Additions	\$ 9,880,200	\$ -	\$ 9,880,200	\$ 409,939	\$ 9,470,261	4%
15	College Storage and Recycling Facilities	\$ 5,191,200	\$ -	\$ 5,191,200	\$ -	\$ 5,191,200	0%
16	Modular Classroom Removal and Site Restoration	\$ 3,704,400	\$ -	\$ 3,704,400	\$ -	\$ 3,704,400	0%
17	Signage & Wayfinding Master Plan and Implementation	\$ 2,469,600	\$ -	\$ 2,469,600	\$ -	\$ 2,469,600	0%
18	Outdoor Classroom and Performance Space Additions	\$ 3,088,800	\$ -	\$ 3,088,800	\$ -	\$ 3,088,800	0%
19	General Education Facilities Augmentation and Upgrades	\$ 3,088,800	\$ -	\$ 3,088,800	\$ -	\$ 3,088,800	0%
20	Total Mission College	\$ 318,880,168	\$ 52,380,168	\$ 266,500,000	\$ 9,981,800	\$ 256,518,200	4%
21	Mission Bond Funds Unallocated	\$ -		\$ -			

Project Number	Description	All Funds	Capital Funds	Measure W Funds			
		Total Project Budget	State/Others	Bond Funds	Bond Funds Expended	Bond Balance	% Spent
22	West Valley College Projects	\$ 335,167,542	\$ 68,667,542	\$ 266,500,000	\$ 11,946,651	\$ 254,553,349	4%
23	Program Contingency	\$ 13,126,000	\$ -	\$ 13,126,000	\$ 255,000	\$ 12,871,000	2%
24	Fine Arts Replacement Building	\$ 28,198,450	\$ 18,299,450	\$ 9,899,000	\$ 1,757,092	\$ 8,141,908	18%
25	Learning Resource Center Renovation	\$ 55,389,092	\$ 40,398,092	\$ 14,991,000	\$ 2,500,353	\$ 12,490,647	17%
26	Outdoor Physical Educational Facilities Upgrades	\$ 29,506,300	\$ -	\$ 29,506,300	\$ 4,933,113	\$ 24,573,187	17%
27	Fine Arts and Music Replacement Building - New Construction	\$ 23,602,700	\$ -	\$ 23,602,700	\$ 713,075	\$ 22,889,625	3%
28	Theater Renovation and Expansion	\$ 39,699,200	\$ 9,970,000	\$ 29,729,200	\$ 85,313	\$ 29,643,888	0%
29	Black Box Theater - New Construction	\$ 5,481,800	\$ -	\$ 5,481,800	\$ -	\$ 5,481,800	0%
30	PE/Wellness Center - New Construction	\$ 74,379,400	\$ -	\$ 74,379,400	\$ -	\$ 74,379,400	0%
31	PE/Gym Buildings Renovation	\$ 17,636,300	\$ -	\$ 17,636,300	\$ 35,000	\$ 17,601,300	0%
32	STEM Classroom Expansion and Upgrades	\$ 12,228,200	\$ -	\$ 12,228,200	\$ -	\$ 12,228,200	0%
33	Administration Building Renovation - Repurpose	\$ 5,156,200	\$ -	\$ 5,156,200	\$ -	\$ 5,156,200	0%
34	Campus Wide Landscape Restoration and Gateway Additions	\$ 11,343,100	\$ -	\$ 11,343,100	\$ 213,667	\$ 11,129,433	2%
35	Swing Space for Building Projects	\$ 2,252,800	\$ -	\$ 2,252,800	\$ 786,375	\$ 1,466,425	35%
36	Modular Classroom Removal and Site Restoration	\$ 1,265,100	\$ -	\$ 1,265,100	\$ 600,408	\$ 664,692	47%
37	Guirlani Demo and Site Restoration	\$ 1,921,200	\$ -	\$ 1,921,200	\$ -	\$ 1,921,200	0%
38	General Education Facility Augmentations	\$ 3,326,700	\$ -	\$ 3,326,700	\$ -	\$ 3,326,700	0%
39	CDC Renovation	\$ 4,029,500	\$ -	\$ 4,029,500	\$ -	\$ 4,029,500	0%
40	Signage and Wayfinding Master Plan and Implementation	\$ 1,377,400	\$ -	\$ 1,377,400	\$ 67,256	\$ 1,310,144	5%
41	Outdoor Classroom and Performance Space Addition	\$ 2,108,600	\$ -	\$ 2,108,600	\$ -	\$ 2,108,600	0%
42	Pathway and Bridge Upgrades	\$ 1,874,400	\$ -	\$ 1,874,400	\$ -	\$ 1,874,400	0%
43	Campus Center Upgrades	\$ 1,265,100	\$ -	\$ 1,265,100	\$ -	\$ 1,265,100	0%
44	Total West Valley College	\$ 335,167,542	\$ 68,667,542	\$ 266,500,000	\$ 11,946,651	\$ 254,553,349	4%
45	West Valley Bond Funds Unallocated	\$ -		\$ -			

Project Number	Description	All Funds	Capital Funds	Measure W Funds			
		Total Project Budget	State/Others	Bond Funds	Bond Funds Expended	Bond Balance	% Spent
46	District Services Projects	\$ 165,500,000	\$ 500,000	\$ 165,000,000	\$ 24,829,619	\$ 140,170,381	15%
47	Program Contingency	\$ 13,394,000	\$ -	\$ 13,394,000	\$ 270,883	\$ 13,123,117	2%
48	Program Management	\$ 10,800,000	\$ -	\$ 10,800,000	\$ 2,129,851	\$ 8,670,149	20%
49	Alternative Energy Projects at WV & MC	\$ 31,726,000	\$ 500,000	\$ 31,226,000	\$ 17,326,092	\$ 13,899,908	55%
50	Police Building and Yard at WV	\$ 6,348,600	\$ -	\$ 6,348,600	\$ 482,018	\$ 5,866,582	8%
51	Information Systems Server and Infrastructure Upgrades	\$ 8,482,500	\$ -	\$ 8,482,500	\$ 1,251,890	\$ 7,230,610	15%
52	Utility and Electrical Upgrades for Buildings at MC & WV	\$ 13,050,000	\$ -	\$ 13,050,000	\$ 678,415	\$ 12,371,585	5%
53	Underground Water and Sewer Line Upgrades at MC & WV	\$ 15,165,000	\$ -	\$ 15,165,000	\$ 187,577	\$ 14,977,423	1%
54	ADA Barrier Removal at MC & WV	\$ 3,915,000	\$ -	\$ 3,915,000	\$ 594,165	\$ 3,320,835	15%
55	Vasona Creek Improvements	\$ 1,957,500	\$ -	\$ 1,957,500	\$ 382,381	\$ 1,575,119	20%
56	District Services Building at WV - New Construction	\$ 18,023,900	\$ -	\$ 18,023,900	\$ 607,787	\$ 17,416,113	3%
57	Police Parking and Storage Facilities at MC	\$ 3,915,000	\$ -	\$ 3,915,000	\$ -	\$ 3,915,000	0%
58	Parking Lots, Roads and Sidewalk Replacement at MC & WV	\$ 16,065,000	\$ -	\$ 16,065,000	\$ 490,659	\$ 15,574,341	3%
59	Storm Water Master Plan and Implementation	\$ 6,525,000	\$ -	\$ 6,525,000	\$ 150,613	\$ 6,374,387	2%
60	Security, Safety and Monitoring at MC & WV	\$ 3,870,000	\$ -	\$ 3,870,000	\$ 107,007	\$ 3,762,993	3%
61	Fire Alarm Upgrades at MC & WV	\$ 3,262,500	\$ -	\$ 3,262,500	\$ -	\$ 3,262,500	0%
62	HVAC and Lighting Energy Retrofit Projects	\$ 9,000,000	\$ -	\$ 9,000,000	\$ 170,279	\$ 8,829,721	2%
63	Total District Services	\$ 165,500,000	\$ 500,000	\$ 165,000,000	\$ 24,829,619	\$ 140,170,381	15%
64	District Services Bond Funds Unallocated	\$ -		\$ -			
Measure W Bond Summary			Bond Funds Sold to Date	Bond Funds Revenue	Bond Funds Expended	Bond Funds Revenue Balance	% Spent
65	Series A Bond funds issued in April 2019		\$ 150,000,000	\$ 150,000,000	\$ 46,758,070	\$ 103,241,930	31%